





ID	Activity	Duration	Start	End	2024						2025						2026						2027										
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
102	- Install Lagging	14 days	07/23/25	08/11/25																													
103	Install first lift of lagging	2 days	07/23/25	07/24/25																													
104	Install second lift of lagging	2 days	07/29/25	07/30/25																													
105	Install third lift of lagging	2 days	08/04/25	08/05/25																													
106	Install fourth lift of lagging	2 days	08/08/25	08/11/25																													
107	- Shoring Section 3	16 days	07/23/25	08/13/25																													
108	- Excavate	14 days	07/23/25	08/11/25																													
109	Cut First 5' Lift @ shoring Wall	2 days	07/23/25	07/24/25																													
110	Cut down 10' @ shoring walls	2 days	07/29/25	07/30/25																													
111	Cut down 15' @ shoring walls	2 days	08/04/25	08/05/25																													
112	Cut down 20' @ shoring walls	2 days	08/08/25	08/11/25																													
113	- Install Lagging	14 days	07/25/25	08/13/25																													
114	Install first lift of lagging	2 days	07/25/25	07/28/25																													
115	Install second lift of lagging	2 days	07/31/25	08/01/25																													
116	Install third lift of lagging	2 days	08/06/25	08/07/25																													
117	Install fourth lift of lagging	2 days	08/12/25	08/13/25																													
118	- Shoring Section 4	16 days	07/25/25	08/15/25																													
119	- Excavate	14 days	07/25/25	08/13/25																													
120	Cut First 5' Lift @ shoring Wall	2 days	07/25/25	07/28/25																													
121	Cut down 10' @ shoring walls	2 days	07/31/25	08/01/25																													
122	Cut down 15' @ shoring walls	2 days	08/06/25	08/07/25																													
123	Cut down 20' @ shoring walls	2 days	08/12/25	08/13/25																													
124	- Install Lagging	14 days	07/29/25	08/15/25																													
125	Install first lift of lagging	2 days	07/29/25	07/30/25																													
126	Install second lift of lagging	2 days	08/04/25	08/05/25																													
127	Install third lift of lagging	2 days	08/08/25	08/11/25																													
128	Install fourth lift of lagging	2 days	08/14/25	08/15/25																													
129	- Group B	22 days	08/08/25	09/09/25																													
130	- Shoring Section 5	16 days	08/08/25	08/29/25																													
131	- Excavate	14 days	08/08/25	08/27/25																													
132	Cut First 5' Lift @ shoring Wall	2 days	08/08/25	08/11/25																													
133	Cut down 10' @ shoring walls	2 days	08/14/25	08/15/25																													
134	Cut down 15' @ shoring walls	2 days	08/20/25	08/21/25																													
135	Cut down 20' @ shoring walls	2 days	08/26/25	08/27/25																													

General
 Parent Activity
 Child Activity

 Baseline
 (+# days) Delay

Critical Path
 Critical
 Non Critical

Printed on: 02/27/25

Page: 4/8

ID	Activity	Duration	Start	End	2024						2025						2026						2027									
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
136	- Install Lagging	14 days	08/12/25	08/29/25																												
137	Install first lift of lagging	2 days	08/12/25	08/13/25																												
138	Install second lift of lagging	2 days	08/18/25	08/19/25																												
139	Install third lift of lagging	2 days	08/22/25	08/25/25																												
140	Install fourth lift of lagging	2 days	08/28/25	08/29/25																												
141	- Shoring Section 6	16 days	08/12/25	09/03/25																												
142	- Excavate	14 days	08/12/25	08/29/25																												
143	Cut First 5' Lift @ shoring Wall	2 days	08/12/25	08/13/25																												
144	Cut down 10' @ shoring walls	2 days	08/18/25	08/19/25																												
145	Cut down 15' @ shoring walls	2 days	08/22/25	08/25/25																												
146	Cut down 20' @ shoring walls	2 days	08/28/25	08/29/25																												
147	- Install Lagging	14 days	08/14/25	09/03/25																												
148	Install first lift of lagging	2 days	08/14/25	08/15/25																												
149	Install second lift of lagging	2 days	08/20/25	08/21/25																												
150	Install third lift of lagging	2 days	08/26/25	08/27/25																												
151	Install fourth lift of lagging	2 days	09/02/25	09/03/25																												
152	- Shoring Section 7	16 days	08/14/25	09/05/25																												
153	- Excavate	14 days	08/14/25	09/03/25																												
154	Cut First 5' Lift @ shoring Wall	2 days	08/14/25	08/15/25																												
155	Cut down 10' @ shoring walls	2 days	08/20/25	08/21/25																												
156	Cut down 15' @ shoring walls	2 days	08/26/25	08/27/25																												
157	Cut down 20' @ shoring walls	2 days	09/02/25	09/03/25																												
158	- Install Lagging	14 days	08/18/25	09/05/25																												
159	Install first lift of lagging	2 days	08/18/25	08/19/25																												
160	Install second lift of lagging	2 days	08/22/25	08/25/25																												
161	Install third lift of lagging	2 days	08/28/25	08/29/25																												
162	Install fourth lift of lagging	2 days	09/04/25	09/05/25																												
163	- Shoring Section 8	16 days	08/18/25	09/09/25																												
164	- Excavate	14 days	08/18/25	09/05/25																												
165	Cut First 5' Lift @ shoring Wall	2 days	08/18/25	08/19/25																												
166	Cut down 10' @ shoring walls	2 days	08/22/25	08/25/25																												
167	Cut down 15' @ shoring walls	2 days	08/28/25	08/29/25																												
168	Cut down 20' @ shoring walls	2 days	09/04/25	09/05/25																												
169	- Install Lagging	14 days	08/20/25	09/09/25																												

General
 Parent Activity
 Child Activity

Critical Path
 Baseline
 Delay
 (+# days) Delay

 Milestone
 Non Critical

Printed on: 02/27/25

Page: 5/8

